

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED – SPSR Nellore District – Heritage/Tourism Corridor – “Construction of development of Tourism corridor to Sri. Alugu Mallari Krishna Swamy Temple ,Mannar Pollur, SPSR Nellore District” – Extension of Agreement Time – Permission accorded -Orders – Issued.

= = = = =
PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 1001

Dated:-08 -06-2012.

Read the following:

From CE, PR, Lr.No.AEE6/DyEEII/Tourism/Mannar Pollur
EOAT/NLR/2012, Dt.15.05.2012.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad, in his letter read above, Government after careful examination of the proposal , hereby accord Post Facto Extension of Agreement Time up to 30.09.2011 for a period of 195 days without imposing any Penalty as the delay is not attributable to the contractor, as the delay in handing over site and heavy rains from September 2010 to December 2010 towards the work “Construction of development of Tourism corridor to Sri. Alugu Mallari Krishna Swamy Temple ,Mannar Pollur, SPSR Nellore District”.

2. The Chief Engineer Panchayat Raj, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be accessed at the address: **www.ap.gov.in/goir.**

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer Panchayat Raj,
Hyderabad.
Copy to:
The Superintending Engineer,
Panchayat Raj Deptt., SPSR Nellore District.,
The PS to Hon’ble M (PR&RWS)
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER